

ISSUE 03
OCTOBER 2026

USYD A01 – L&T HUB

CONSTRUCTION UPDATE

Construction activities for the A01 Ross Street Learning and Teaching Hub continue to progress on site, with enabling and remediation works substantially advancing throughout October. Recent milestones include:

Heritage fence Removal along Paramatta Road

Heritage fence, gate and stone plinth removal works along Paramatta Road have been completed. A-Class hoarding has now been re-established along the site boundary with additional signs installed to guide pedestrians



A Class hoarding along Paramatta

A02 Building Courtyard Works

Enabling works within the A02 Building Courtyard has been completed, including the removal of existing pavers, landscaping elements, bike racks and site furniture to allow for service search and construction activities. Temporary ATF fencing has been installed with to establish a secure separation, and new wayfinding signage has been established to guide the building occupants and pedestrians



ATF fencing along A02 Courtyard

Staging Area Preparation

Construction of the site staging area has been completed to facilitate upcoming remediation and civil works. NDD investigations have been carried out within the staging area to confirm the location of existing underground services and minimise potential service impacts during future works



Staging Area within the construction

Remediation Works commencement

The decontamination unit has been setup, and the remediation works have commenced. Control measures such as water cannon, air and dust monitors have been set up.



Remediation works

PLANNED WORKS FOR NEXT 4 WEEKS

Completion of Site Remediation Works
Mobilisation and Commencement of Piling works
Shoring Platform Preparation
Dewatering and Water Treatment Unit Setup
A Class Hoarding Installation in A02 Building Courtyard

UPCOMING WORKS

- Continue remediation works and once all the contaminated material has been cleared, the hygienist will complete final validation testing and provide clearance certificate. This enables the start of shoring piling platform preparation and installation.
- Pilling platform construction and piling rig mobilisation will commence in the coming weeks to enable shoring piles installation.
- Following completion of the piling platform, the dewatering treatment plant will be established and commissioned. The treatment system will be used to manage groundwater encountered during excavation activities.



Remediation Works – Vehicle Traffic Management and site

- A Dual macerator pump and 3000L inground holding tank will be installed adjacent to the JD Stewart Building behind the site compound to enable connection between the site amenities and exiting sewer system.

WHAT TO EXPECT

- Ongoing truck movements entering and exiting site.
- Traffic controllers managing vehicle and pedestrian movements.
- Out-of-hours deliveries, including delivery of the piling rig.

CONSTRUCTION ENQUIRES

If you have any questions concerning the work being done, please send us an email.
Email: USYDA01@fdcbuilding.com.au